

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED- West Godavari District - Revalidation and Extension of Agreement Time for the revised administrative sanctioned work "Construction of culvert across Midlevel Channel at Jatlapalem (v) in Pentapadu Mandal , West Godavari District", with an estimated cost of Rs.15.00/21.50 lakh - Permission accorded -Orders - Issued.

= = = = =

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1804s

Dated:-01-10-2012.

Read the following:

1. G.O.Rt.No.191, PR&RD (Progs.IA) Dept., dt.16.2.2012.
2. From CE, PR, Lr.No.AEE8/DyEE2/MRR/EOAT/WG/2012, Dt.23.09.2012

ORDER:-

In the circumstances reported by the ChiefEngineer, PanchayatRaj, Hyderabad, in his letter read above, Government after careful examination of the proposal hereby revalidate the orders in the G.O. read above in respect of the work "Construction of culvert across Midlevel Channel at Jatlapalem (v) in Pentapadu Mandal, WestGodavari District" and also grant Post Facto Extension of Agreement Time upto 31.05.2012 for a period of 214 days without fine as the delay is not attributable to the contractor, as the delay was caused due to the canals closure on 22.04.2012.

2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVENOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj,
Hyderabad.
Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., West Godavari District.,
The PS to Hon'ble M (PR&RWS)
SF/SC.

//FOWARDED:: BY ORDER//

SECTION OFFICER